

Annual procurement Plan

Ministry/Division	Ministry of Industry
Agency	Bangladesh Steel & Engineering Corporation
Procuring Entity name & Code	Pragoti Industries Ltd.
Project/Programme Name & Code	Pragoti Tower

প্রকল্পব্যয় (লক্ষ টাকায়)

মোট ৩৮৬৮২.০০

জিওবি-

নিজস্ব অর্থ ৩৮৬৮২.০০

Package No	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost In Lac TK	Time Code for Process	Not used in goods	PQA Advertisement/Tender Document Send to prequalified Contractor	PQA Application/Tender opening	PQA/Tender Evaluation	PQA/Approved to Award	Issue PQ Information/Notification of Award (NOA)	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WC-1	Invitation for Pre-Qualification	LS	-	OTM (NCT)	PIL Company Board	Own Fund		Planned Dates		30-04-19	27-05-19	21-06-19	20-07-2019				
								Planned days		-	27	24	29				
								Actual Dates		07-05-19	29-05-19	15-09-19	18-11-19				
	Sub- Structure, Super- Structure, Sanitary works, External & Internal Electrification work, PABX Intercom system, Gas connection, Underground Water Reservoir Works, Boundary Wall, Arboriculture, Material and Concrete testing Laboratory, Site improvement & Drain etc.	LS		OTM (NCT)	PIL Company Board	Own Fund	33019.44	Planned Dates		23-08-2020	14-09-2020	07-10-2020	22-10-2020	04-11-2020	06-12-2020		30-06-2023
								Planned days			22	20	15	12	31	100	
								Actual Dates									


০৭/০৮/২০২০
 মোঃ তৌহিদুজ্জামান
 প্রকল্প পরিচালক
 প্রগতি টাওয়ার নির্মাণ প্রকল্প
 প্রগতি ইন্ডাস্ট্রিজ লিঃ

**THE CONSTRUCTION OF 14-STORIED SERVICE CENTER-CUM-COMMERCIAL BUILDING WITH 3-BASEMENT FLOOR AND 37 STORIED FOUNDATION AT 151-152,
TEJGAON INDUSTRIAL AREA, TEJGAON, DHAKA.**

FINANCIAL PLAN

Lac Taka

SL	DESCRIPTION	Year												
		2020-21												
		JULY	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	TOTAL
	(A) Revenue													
1	Petrol and lubricant	0.42	0.42	0.42	0.42	0.42	0.42	0.42	0.42	0.42	0.42	0.42	0.38	5.00
2	Entertainment	0.42	0.42	0.42	0.42	0.42	0.42	0.42	0.42	0.42	0.42	0.42	0.38	5.00
3	Honarium	0.42	0.42	0.42	0.42	0.42	0.42	0.42	0.42	0.42	0.42	0.42	0.38	5.00
4	Vehicle repair and Maintenance	0.42	0.42	0.42	0.42	0.42	0.42	0.42	0.42	0.42	0.42	0.42	0.38	5.00
5	(B) Capital													
6	Preperation of site, Project Profile Signboards, Site Office, Layout, Mobilization,						10.00							10.00
7	Shore Protection & Boring, Point Welding, Joint Welding etc						100.00	300.00	300.00	270.00				970.00
	Sub-total	1.68	1.68	1.68	1.68	1.68	111.68	301.68	301.68	271.68	1.68	1.68	1.52	1000.00


০৭/০৪/২০২০

মোঃ তোহিদুজ্জামান
প্রকল্প পরিচালক
প্রগতি টাওয়ার নির্মাণ প্রকল্প
প্রগতি ইন্ডাস্ট্রিজ লিঃ

সময় ভিত্তিক কর্ম-পরিকল্পনা (বিভাজন)

সংলগ্নী-৪

মন্ত্রণালয়/বিভাগ : শিল্প মন্ত্রণালয়।
 বাস্তবায়নকারী সংস্থা : প্রগতি ইন্ডাস্ট্রিজ লিমিটেড, বাংলাদেশ ইম্পাত ও প্রকৌশল করপোরেশন।
 প্রকল্পের নাম - : "প্রগতি টাওয়ার নির্মাণ"

(লক্ষ টাকা)

ডিপিপি বরাদ্দ অনুযায়ী		২০২০-২১ অর্থ বছরে এডিপি বরাদ্দ অনুযায়ী লক্ষ্যমাত্রা			জুলাই - সেপ্টেম্বর, ২০২০			অক্টোবর - ডিসেম্বর, ২০২০			জানুয়ারী - মার্চ, ২০২১			এপ্রিল- জুন, ২০২১		
অংগের নাম	বরাদ্দ	ভৌত	আর্থিক	ক্ষীম সংখ্যা	ভৌত	আর্থিক	ক্ষীম সংখ্যা	ভৌত	আর্থিক	ক্ষীম সংখ্যা	ভৌত	আর্থিক	ক্ষীম সংখ্যা	ভৌত	আর্থিক	ক্ষীম সংখ্যা
ক) রাজস্ব ব্যয় :																
পেট্রোল ও লুব্রিকেন্ট	১৫.০০		৫.০০	-	-	১.২৫	-	-	১.২৫	-	-	১.২৫	-	-	১.২৫	-
আপ্যায়ন ব্যয়	১০.০০		৫.০০	-	-	১.২৫	-	-	১.২৫	-	-	১.২৫	-	-	১.২৫	-
সম্মানী ভাতা	১২.০০		৫.০০	-	-	১.২৫	-	-	১.২৫	-	-	১.২৫	-	-	১.২৫	-
যানবাহন মেরামত ও রক্ষনাবেক্ষন	১৫.০০		৫.০০	-	-	১.২৫	-	-	১.২৫	-	-	১.২৫	-	-	১.২৫	-
	৮০.০০		২০.০০			৫.০০			৫.০০			৫.০০			৫.০০	
খ) মূলধন ব্যয় :																
অফিস বিল্ডিং নির্মাণ			-	-	-	-	-	-	-	-	-	-	-	-	-	-
ফাউন্ডেশন খরচ (সাবস্ট্রাকচার)	৯১৩৮.০০ বঃ মিঃ		৯৮০.০০			০.০০			১১০.০০			৮৭০.০০			০.০০	
উপ মোট- মূলধন ব্যয়			৯৮০.০০													
সর্বমোট			১০০০.০০	-	-	৫.০০	-	-	১১৫.০০	-	-	৮৭৫.০০	-	-	৫.০০	-

(মোঃ তোহিদুজ্জামান)
 প্রকল্প পরিচালক
 ফোন : ০১৭১১-৭২৫৭৭৫

০৭/০৪/২০২০
 মোঃ তোহিদুজ্জামান
 প্রকল্প পরিচালক
 প্রগতি টাওয়ার নির্মাণ প্রকল্প
 প্রগতি ইন্ডাস্ট্রিজ লিঃ

THE CONSTRUCTION OF 14-STORIED SERVICE CENTER-CUM-COMMERCIAL BUILDING WITH 3-BASEMENT FLOOR AND 37 STORIED FOUNDATION AT 151-152, TEJGAON INDUSTRIAL AREA, TEJGAON, DHAKA.

TIME SCHEDULE

		Financial Year																							
		2019-2020												2020-2021											
		JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN
1	DPP Approval																								
2	Preliminary Architectural Drawing																								
3	Agreement(Variation) with existing Consultant																								
4	Consultant Appoinment for Design Review & Continuous Supervision																								
5	Revised special project clearence of RAJUK																								
6	Revised NOC Certificate from Fire Service and If required from DPDC, WASA, DMP, Titas, DTCA, Environment, City Corporation & Ward Comissioner																								
7	Detail Structural and Artractural drawing																								
8	Revised approval of BC Committee,RAJUK																								
9	Invitation for Pre Qualification of contractor, evaluation and approval																								
10	Preparation of architectural & structural working drawing																								
11	Preparation of Tender Document, Estimate & BOQ																								
12	Tender document sent to pre-qualified tenderer for submission of tender																								
13	Evaluation and taking approval from Competent Authority & Issuance Notification of Award																								
14	Contract signing																								
15	Dismantling of existing structure,																								
16	Hand over the Site																								
17	Shore Pile, Earth Exavation ,Bracing & Mat Foundation Works																								

This is a speculative document. Implementation is subject to obtaining approval from relevant government agencies and performance of the subsequent consultant and contractor.

09/08/2020
 মোঃ তোহিদুজ্জামান
 প্রকল্প পরিচালক
 প্রগতি টাওয়ার নির্মাণ প্রকল্প
 প্রগতি ইন্ডাস্ট্রিজ লিঃ

Total procurement Plan

Ministry/Division	Ministry of Industry	
Agency	Bangladesh Steel & Engineering Corporation	
Procuring Entity name & Code	Pragoti Industries Ltd.	
Project/Programme Name & Code	Pragoti Tower	

প্রকল্পব্যয় (লক্ষটাকায়)


মোট ৩৮৬৮২.০০

জিওবি-


নিজস্ব অর্থ

৩৮৬৮২.০০

Package No	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lac TK	Time Code for Process	Not used in goods	PQA Advertisement/Tender Document Send to prequalified Contractor	PQA Application/Tender opening	PQA/Tender Evaluation	PQA/Approved to Award	Issue PQ Information/Notification of Award (NOA)	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WC-1	Invitation for Pre-Qualification	LS	-	OTM (NCT)	PIL Company Board	Own Fund		Planned Dates		30-04-19	27-05-19	21-06-19	20-07-2019				
								Planned days		-	27	24	29				
								Actual Dates		07-05-19	29-05-19	15-09-19	18-11-19				
	Sub- Structure, Super- Structure, Sanitary works, External & Internal Electrification work, PABX Intercom system, Gas connection, Underground Water Reservoir Works, Boundary Wall, Arboriculture, Material and Concrete testing Laboratory, Site improvement & Drain etc.	LS		OTM (NCT)	PIL Company Board	Own Fund	33019.44	Planned Dates		23-08-2020	14-09-2020	07-10-2020	22-10-2020	04-11-2020	06-12-2020		30-06-2023
								Planned days			22	20	15	12	31	100	
								Actual Dates									


 মোঃ বেদে বিদ্যুৎজামান
 প্রকল্প পরিচালক
 স্মৃতি টাওয়ার নির্মাণ প্রকল্প
 পণ্ডিত ইন্ডাস্ট্রিজ লিমিটেড

Package No	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost In Lac TK	Time Code for Process	Not used in goods	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approved to Award	Notification of Award (NOA)	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WC-2	Public Address System, CCTV, Sound System, Traffic Control at basement area & Access Control, Fire Protection & fire detection systemetc.	LS		OTM (NCT)	PIL Company Board	Own Fund	250.00	Planned Dates		09-05-2022	31-05-2022	14-06-2022	29-06-2022	13-07-2022	30-07-2022		30-06-2023
								Planned days		-	22	14	15	14	17	82	-
								Actual Dates									
WC-3	Sewage treatment plant (STP) & Rain water harvesting system, Fountain, Deep Tubewell, etc.	LS		OTM (NCT)	PIL Company Board	Own Fund	203.84	Planned Dates		09-05-2022	31-05-2022	14-06-2022	29-06-2022	13-07-2022	30-07-2022		30-06-2023
								Planned days		-	22	14	15	14	17	82	-
								Actual Dates									
GD1	Passenger Lifts and Cargo Lift	Nos	06	OTM (NCT)	PIL Company Board	Own Fund	300.00	Planned Dates		09-05-2022	31-05-2022	14-06-2022	29-06-2022	13-07-2022	30-07-2022		30-06-2023
								Planned days		-	22	14	15	14	17	82	-
								Actual Dates									


 ০৭/০৮/২০২০
 মোঃ তোহিদুজ্জামান
 প্রকল্প পরিচালক
 প্রগতি টাওয়ার নির্মাণ প্রকল্প
 প্ৰগতি ইন্ডাস্ট্রিজ লিঃ

Package No	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost In Lac TK	Time Code for Process	Not used in goods	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approved to Award	Notification of Award (NOA)	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD2	Sub-station equipment (7000KVA) & Generator (2X1000KVA, 2X500KVA)	Nos	01	OTM (NCT)	PIL Company Board	Own Fund	700.00	Planned Dates		09-05-2022	31-05-2022	14-06-2022	29-06-2022	13-07-2022	30-07-2022		30-06-2023
		Nos	04					Planned days		-	22	14	15	14	17	82	-
		Actual Dates															
GD3	Solar System	KW	LS	OTM (NCT)	PIL Company Board	Own Fund	50.00	Planned Dates		09-05-2022	31-05-2022	14-06-2022	29-06-2022	13-07-2022	30-07-2022		30-06-2023
								Planned days		-	22	14	15	14	17	82	-
								Actual Dates									
GD4	Central Air Condition	RT	2000	OTM (NCT)	PIL Company Board	Own Fund	1200.00	Planned Dates		09-05-2022	31-05-2022	14-06-2022	29-06-2022	13-07-2022	30-07-2022		30-06-2023
								Planned days		-	22	14	15	14	17	82	-
								Actual Dates									
GD5	Service Center Equipment	Nos	LS	OTM (NCT)	PIL Company Board	Own Fund	1000.64	Planned Dates		09-05-2022	31-05-2022	14-06-2022	29-06-2022	13-07-2022	30-07-2022		30-06-2023
								Planned days		-	22	14	15	14	17	82	-
								Actual Dates									
	Total Value						36723.88										

09/08/2020

মোঃ তৌহিদুজ্জামান
প্রকল্প পরিচালক
প্রগতি টাওয়ার নির্মাণ প্রকল্প
প্রগতি ইন্ডাস্ট্রিজ লিমিটেড